

EXTENSION OF TIME PROPOSAL

1	Name of work	Proceeding & Fixing Street Name board in Ward no. 10. (Doddabombari) Vidyapeetha Sub Division.
2	Amount of Work Portion	1680858 sq
3	Estimated Cost	20.00 Lakh
4	Name of contractor	L. Gangadhal
5	Agreement No.	227
6	No. and date under which work order issued	227 / 06-2-2019
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	07-04-2019
9	Date of receipt of application in the sub division office	07-04-2019
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	27 Days
15	Date of recommending time limit applied for	07-04-2019
16	Whether the original application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	For Approval with penalty Rs. 2000/- from 06-02-2019, to 02-05-2019.

Sunitha N.R.
Assistant Engineer

[Signature]
Assistant Executive Engineer

[Signature]
Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092